

**COMPLETION REPORT ON THE FAMCO
 MASTERMINDER
 MONITORING SYSTEM**

Project Name.....

On behalf of.....we confirm that the installation of the communication cabling as well as the emergency and exit light fittings within the project area has been **installed as per the manuals and drawings supplied.**

In addition to the above the following checks have been carried out:-
checked

- 1. An **“as-installed”** drawing showing the location of all fittings.
- 2. The communications cable between ITU’s **is installed** and free from short or open circuits. A separate line is installed back to the SCU controller.
- 3. All fittings were **fully charged** and a mains fail test has been carried out with all fittings working.
- 4. All fittings are wired to a dedicated active with **NO** other equipment on the same active (eg. Capacitors or dimmers)
- 5. All **240 volt wiring complies to AS/NZS 2293** standard (current version). as detailed in our specification sheets originally supplied.
- 6. A four core TPS cable has been run to all maintained fittings. (No three core with a loop.)

We request your assistance on site on ____/____/____ (Date)
to commissionfittings andITU’s.

We will arrange for the presence of one of our staff, familiar with the installation, together with the “as situated” drawings to meet with your representative on site as mutually agreed.

NAME.....

SIGNEDon behalf of

POSITION.....**DATE**.....

CONTACT PHONE

This signed agreement is to be returned to the above office by fax to 07 544 7413 or scanned/emailed to clark@antipodesled.co.nz before a site visit and commissioning can be carried out.